

APPLICATION No.: 8031

TAP CLEARED

LOCATION: 151 HollyCHARL ELLEROWNER: William Beatty

DATE

BEF.

AFT.

REMARKS

1/21/92 92040774

MEASURES:

5/8"

E from

Brook

161.3 ft.

S from N line

Holly

8.8 ft.

W from E line

house

8.0 ft.1/22/92: TAP REAMED1/21/10 8:002010-04022001-21-10

Tap reamed

June 24, 1959 Renewed from curb stop to 2 ft. inside curb stop.

2 ft. - 3/4" Copper tubing 2# wiping solder

1/22/92: Renewed from main to a point 9ft Stock: 9ft 3/4" copper tubing 1-3/4x5/8 lead-cop adapt.xxs 1-3/4x5/8 Fig.413

1/21/10 - City crew renewed service from main to meter 40 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 Caldwell stop box; 1 - 5/8" x 3/4" Fig. 413 tap reamed. Foreman: Frank Bento

[illegible]

CHARGE OUTS

[illegible]