

APPLICATION No.: 8111 3/4th

TAP CLEARED

LOCATION: 334 Cedar St.

OWNER: T.J. Quinlin

MEASURES: $3/4$ "

N from

Maitland

79.2 ft.

W from E line

Cedar

6.3 ft.

N from S line

Body of House

10.2 ft.

Dec. 18, 1952 Renewed from curb stop 4 ft. to a point
in sidewalk.

4 ft. - 3/4" copper tubing; 2 wiped joints;

2/2/78: Renewed 1 ft. from main. 1 ft. - 3/4" copper; 3/4" x 3/4" lead to cop. adapt. XXS; 3/4" x 3/4" Fig. 413;

MAY 18 1982 --Tilcon renewed from the main to the property line.
26.5 ft.-3/4" copper; curb stop; stop box; 1" x 3/4" Fig. 413;
5/8" x 3/4" lead-cop. adapt. XXS.

7/5/07 Renewed from curb stop to inside cellar. (22 ft. inside property line) Stock: 22 ft. 3/4" copper tubing; 3/4" curb stop; Danny Perry

METER HISTORY

CHARGE OUTS

[illegible]