

APPLICATION No.: 8113TAP CLEARED ✓LOCATION: 5 StoneOWNER: John Gomes

MEASURES: 5/8"  
S from Allen 74.6 ft.  
E from W line Stone 9.4 ft.  
S from N line House 8.3 ft.

August 26, 1975 Renewed from 6" outside curb stop to  
inside cellar.

17 ft. - 3/4" Copper tubing (7 ft. inside)

3/4" Curb Stop 1 wipe joint

Buffalo Stop Box

- - -

2/20/98 DIST. REMOTE METER PER REQUEST A.P.  
OWNER COMPLAINING OFF MAIN STOP DRIPPING

8-10-95 S&B Const. renewed from the newly installed  
8" ductile main to the curb stop. S&B Const. supplied  
stock: 9.6 ft. - 3/4" Copper tubing, 1 3/4" Curb Stop  
1-Caldwell Stop Box, S&B Cont. to maintain cut.

[illegible]

## CHARGE OUTS

[illegible]