

APPLICATION No.: 8130TAP CLEARED 8818-005 ✓LOCATION: 23 Scott St.OWNER: Andre Laferriere

MEASURES:

 $\frac{1}{2}$ "Copper
~~H lead~~

Nov. 20, 1894

W from

County St.

235.3 ft.

S from N line

Scott St.

9.4 ft.

E from W line

house

2.1 ft.

5/2/88: Renewed from 1 ft. outside curb stop to a point 3 ft.

Stock: 4ft. 3/4" copper tubing 1 - 3/4" curb stop

1 - Caldwell stop box 2-3/4 x 5/8 lead to cop adapt. xs.

9/7/2011 leaking at foundation

10/18/11 - City crew renewed water service from main to meter

32 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 Caldwell stop box; 1 - 5/8" x 3/4" Fig 413; Tap cleaned

Foreman: Danny Perry

DATE

BEF.

AFT.

REMARKS

10/17/11

12:00

2011-4110461

[illegible]

CHARGE OUTS