

APPLICATION No.: 8134

TAP CLEARED ✓

LOCATION: 7 Stone

OWNER: August Lucas

MEASURES:

5/8"

S from

Allen

119.4 ft.

E from W line

Stone

9.2 ft.

S from N line

House

9.2 ft.

September 27, 1963 Renewed from 6" outside curb stop to meter
inside cellar.

18 ft. of 3/4" copper tubing

1 3/4" cop. to cop. stopling

1 3/4" coupling A-1525

1 lb. wiping solder

7/13/94: Renewed from main to curb stop Stock: 10ft 3/4" copper
tubing 1-3/4" curb stop 1-Caldwell stop box 1-3/4x5/8 Fig 413
=====

8-10-95 S&B Const. renewed from the newly installed
8" ductile main to a point 3 ft. S&B Const. supplied
stock: 3 ft.-3/4" copper tubing, 1-3/4" Corporation
tap., S&B Const. to maintain cut.

DATE

BEF.

AFT.

REMARKS

7-13-
94

942803759

7/13/94: tap reamed

[illegible]

CHARGE OUTS

[illegible]