

8139

7 Harmony St

OWNER:

31-313

December 10, 1894

N X Brock Ave

191.0 ft

E X W Line Harmony St

8.0 ft

S X N Line House

5.0 ft

1" Copper Service

03/27/2019 Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 90

Distance from main to curb stop (ft) 8

Distance curb stop to meter (ft) 18.8

Distance curb face to curb stop (ft) 2.9

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 18.8

Curb stop replaced: no, size 3/4"

Corporation replaced: no, size 3/4"

Ball valve furnished: yes, size 1"

Remarks: 1-3/4" union installed 1LF outside

curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

2/26/85 Ream

8/25/87 Ream

[illegible]