

APPLICATION No.: 8141

LOCATION: 89 Mosher St

OWNER:

31-313

MEASURES: Jan 10, 1895

E X Crapo St

65.0 ft

S X N Line Mosher St

7.7 ft

E X W Line House

8.3 ft

1" Copper Service

07/22/2019 Lead Service Line Replacment Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 26.7

Distance curb stop to meter (ft) 16

Distance curb face to curb stop (ft) 2.5

Depth of service (ft) 3.4

Total length of new pipe installed (ft) 26.7

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no size 3/4"

Remarks: 1-3/4" union installed 1ft outside curb stop

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

2/15/79 Ream

[illegible]