

APPLICATION No.: 8154

LOCATION: 120 Shawmut Ave

OWNER: _____

31-313

MEASURES: March 24, 2021 Renewed curb stop to meter

DPI repaired service - Rui Martins

CoupCop 3/4" Copper to Copper xCop-coupling 1ea,

CSValve- 3/4" Curb Stop Valve (3-4)" 1ea, Cop-

Box of 3/4" copper tubing (3-4)" 60 ft coils 2ft

TAP CLEARED

DATE

BEF.

AFT.

REMARKS

[illegible]

APPLICATION No.: 8154

TAP CLEARED

LOCATION: 120 Shawmut Ave.

OWNER: David Davoll

MEASURES:

3/4"

N from

Locust

118.6 ft.

W from E line

Shawmut Ave.

7.4 ft.

N from S line

House

1.5 ft.

- - - -

June 11, 1980: Renewed from 6" outside curbstop to property line.

5.0 ft.-3/4" copper

1-3/4" curb stop

2-5/8" x 3/4" lead-cop. adapt. XXs

1-Caldwell stop box

- - - -

June 11, 1980: Renewed from 6" outside curbstop to property line.

5.0 ft.-3/4" copper

1-3/4" curb stop

2-5/8" x 3/4" lead-cop. adapt. XXs

1-Caldwell stop box

- - - -

MAY 14 1982 --Tilcon renewed from the main to the curb stop.

19.0 ft.-3/4" copper; 1" x 3/4" Fig. 413;

11/3/2021

Curb stop leaking, crimped and removed old curb stop
and replaced it with new one added a 2 foot copper piece
with a copper, copper

Coupcop 3/4" copper to copper xcop coupling 1-each

CSValve 3/4" curb stop valve 1-each, Cop box of 3/4" copper
tubing 60 coils 2-feet

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]