

APPLICATION No.: 8157

TAP CLEARED ✓

LOCATION: 73 Mt. Pleasant

OWNER: Rachel D. Chase

DATE

BEF.

AFT.

REMARKS

AUG 11 1981

Tap reamed

MEASURES: 3/4"

01-01-1895

N from

Weld

40.0 ft.

E from W line

Mt. Pleasant

~~8.7 ft.~~ 2.9 ft.

N from S line

House

8.0 ft.

Jan. 15, 1964 Renewed from 6" outside curb stop to property line.

8 1/2 ft. - 3/4" Copper tubing 3/4" cop to cop stop
2# wiping solder

1956 Contractor installed 8" main on east side.

Relocated service from 30" main and tapped into 8".

Copper from west side of 30" main to 8" main.

AUG 11 1981 - Renewed service from the main to the curb stop. 24 ft. - 3/4" copper; 3/4" curb stop; stop box; 3/4" x 3/4" Fig. 413 Note: No saddle used on transite pipe.

12/14/09 - A. Medeiros renewed service from curb stop to meter - owner charged \$70 Inspection fee - New measures - meter removed & returned to DPI

Inspected by Percy Reynolds

New measures; Pipe inside Property 12.0

N from N line Mt. Pleasant Lane 18.0

E from w line Mt. Pleasant St 5.0

S from N line House 24.0

N from S line House 8.0

E from E line House 15.0

Main to P roperty Line 14.0

[illegible]

CHARGE OUTS

[illegible]