

✓

APPLICATION No.: 8266

TAP CLEARED

LOCATION: 196 Division St

DATE

BEF.

AFT.

REMARKS

OWNER:

04/20/06

31-313

MEASURES: July 3, 1895

E X Crapo St 137.4 ft

N X S line Division St 7.1 ft

W X E line House 10.8 ft

1" Copper Service

08/07/2019 Lead service line replacement program

Phase 1, Contractor P. Gioioso & Son

Type CU, Diameter 1in Water pressure 90

Distance from main to curb stop (ft) 8

Distance from curb stop to meter (ft) 19.4

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 4.4

Total length of new pipe installed (ft) 19.4

Curb stop replaced: no size 3/4"

Corporation replaced: no size 3/4"

Ball valve furnished: yes size 1"

Remarks: 1-3/4" union installed 1 ft outside curb stop

[illegible]