

APPLICATION No.: 8308

LOCATION: 45 Winsor St

OWNER:

31-313

MEASURES:	E X Crapo St	520.7 ft
	S X N Winsor St	8.7 ft
	W X E House	0.6 ft

1" Copper Service 7/23/2019

# Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (Ft) 27.4

Distance from curb stop to meter (Ft) 20.4

Distance from curb face to curb stop (ft) 2.1

Depth of service (ft) 3.4

Total length of new pipe installed (ft) 47.8

Curb stop repalced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

TAP CLEARED

DATE \_\_\_\_\_

BEF.

AFT.

REMARKS

[illegible]