

APPLICATION No.: 8311

## TAP CLEARED

LOCATION: 299 Palmer

OWNER: C. Blower

MEASURES:  $3/4''$

W from Palmer 36.9 ft.

N from S line                      Kempton                      8.3 ft.

E from W line                      House                      9.1 ft.

12/12/77: Renewed 6" outside curb stop to 5 ft. inside curb stop. 5½ ft.-3/4" copper; 3/4" curb stop; 2-5/8" x 3/4" lead to cop. adapt. XXS; Caldwell stop box;

8/13/91: Ch 90 proj: Capaldi Bros renewed from main to  
prop line Stock: 17ft 3/4" copper tubing 1-3/4" curb stop  
1-Caldwell stop box 1-3/4x3/4 lead-cop adapt/xxs  
1-3/4x1" Fig.413 Insp R Smalley

6/8/2023 Contractor City of New Bedford

Renewed Curb stop to Meter

$\frac{3}{4}$ "  $\frac{3}{4}$ " Copper Tubing Type-K Units 15 UOM Feet

PPRESS 3/4" PROPRESS MALE M ADP ADAPTER (3/4)" Units 1 UOM Each

MeterCou 3/4" Meter Coupling p-(3-4) Units 1 UOM Each

(3/4)" Ball 3/4" Ball Valve Units 1 UOM Each

CSValve-3/4" Curb Stop Valve(3-4)" Units 1 UOM Each

CI-CRB-B Cast Iron Curb Stop Boxes Units 1 UOM Each

## METER HISTORY

[illegible]

## CHARGE OUTS