

APPLICATION No.: 8331

LOCATION: 39 Mitchell St

OWNER:

31-313

MEASURES $3/4$ copper

12/6/16 tap leak at coupling, put new corp adapter

1 ft 5/8" corp adapter

1 ft 3/4" copper coupling

1 ft 3/4" copper tubing

lead worker: Ronald Aguiar DPI

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]

APPLICATION No.: 8331

TAP CLEARED 83100391

LOCATION: 39 Mitchell

OWNER: Mary C DeMello

MEASURES:

 $\frac{1}{2}$ "

01/01/1895

S from

Sawyer

249.0 ft.

E from W line

Mitchell

7.2 ft.

N from S line

House

3.6 ft.

July 14, 1964 Renewed from main to 6" inside curb stop
 8 ft. - $\frac{3}{4}$ " Copper tubing $\frac{3}{4}$ " cop to cop stop
 $\frac{3}{4}$ " x $\frac{3}{4}$ " Fig. 413 1 lb. wiping solder
 Tap Reamed

MAR 8 1983 -Renewed from 8" outside curbstop to inside
 cellar. 20 ft. - $\frac{3}{4}$ " copper (12 ft. inside); $\frac{3}{4}$ " x $\frac{3}{4}$ "
 cop.-cop. comp. cplg.; $\frac{3}{4}$ " curb stop; stop box;

4/2/09 - City crew renewed service from main to curb stop - New
 curb stop moved 4 ft westerly
 10 ft - $\frac{3}{4}$ " copper tubing; 1 - $\frac{3}{4}$ " curb stop; 1 Caldwell stop
 box; tap reamed. Foreman: Danny Perry

NEW MEASURES 5-19-2009

SXSL SAWYER ST. - 250.0'
 EXWL MITCHELL ST. - 3.3'
 NXSL HOUSE - 6.6'
 SXNL HOUSE - 21.6'

DATE

BEF.

AFT.

REMARKS

7/14/64

Reamed

4-2-09

Tap reamed

[illegible]

CHARGE OUTS

[illegible]