APPLICATION No.: 8361	TAP CLEARED			
LOCATION: 9 Social St	DATE	BEF.	AFT.	REMARKS
OWNER:	4/24/72 Ream			
MEASURES: Sept 28, 1895 E X Harmony St S X N Line Social St E X W Line House 1" Copper Service 03/28/2019 Lead Service Replacement Program Phase 1, Contractor P Gioioso & Son Type CU, Diameter 1in, Waterpressure 100 Distance from main to curb stop (ft) 24.6 Distance curb stop to meter (ft) 15 Distance from curb face to curb stop (ft) 1.5 Depth of service (ft) 3.6 Total length of new pipe installed (ft) 24.6 Curbstop repaired: Yes size 1" Corporation replaced: Yes size 1" Ball valve replaced: No size 3/4" Remarks 1 -3/4 union installed 11f outside curb stop				

