

APPLICATION No.: 8382

TAP CLEARED

LOCATION: 197 Rivet St

DATE

BEF.

AFT.

REMARKS

OWNER:

4/9/70 Ream

31-313

1" Copper Service

MEASURES: 12/05/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 95 (meter)

Distance from main to curb stop (ft) 25

Distance from curb stop to meter (ft) N/A

Distance from curb stop to curb face (ft) 1.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 25

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: No

METER HISTORY

[illegible]

CHARGE OUTS

APPLICATION No.: 8382

TAP CLEARED

LOCATION: 197 Rivet St.

DATE

BEF.

AFT.

REMARKS

OWNER: Joseph Freitas

4-9-70

Reamed

MEASURES:

 $\frac{1}{4}$ "

H lead

Oct. 11, 1895

W from

Hyacinthe St.

60.5 ft.

S from N line

Rivet St.

9.1 ft.

W from E line

house

11.2 ft.

Aug. 6, 1975 Renewed from the curb stop to 6" outside curb stop.

6" - $\frac{3}{4}$ " Copper tubing $\frac{3}{4}$ " Curb stop

$\frac{5}{8}$ " x $\frac{3}{4}$ " lead to copper adaptor XS

Buffalo Stop Box

- - -

April 9, 1970 Renewed from the main to a point $2\frac{1}{2}$ ft. N x main.

$2\frac{1}{2}$ ft. of $\frac{3}{4}$ " copper tubing 1 $\frac{3}{4}$ " x $\frac{3}{4}$ " Hays

1 wipe joint

November 30, 1962 Renewed from curb stop to meter inside cellar.

21 ft. of $\frac{3}{4}$ " copper tubing 1 lb. wiping solder

[illegible]