

| 12   |                    | APPLICATION No.: 8388 |      | TAP CLEARED ✓ |         |  |  |
|--|--------------------|-----------------------|------|---------------|---------|--|--|
| LOCATION:  | Trinity            | DATE                  | BEF. | AFT.          | REMARKS |  |  |
| OWNER:   | Francis C. Pollard | 9-18-61               |      |               | Reamed  |  |  |
| MEASURES:  | 3/4                | 8-20-51               |      |               | Reamed  |  |  |
| W from   | Cedar              | 80.7 ft.              |      |               |         |  |  |
| N from S line  | Trinity            | 6.4 ft.               |      |               |         |  |  |
| W from E line  | house              | 2.2 ft.               |      |               |         |  |  |
| -----  |                    |                       |      |               |         |  |  |
| September 18, 1961 Renewed from main to curb stop            |                    |                       |      |               |         |  |  |
| 6 ft. of 3/4" copper tubing 1 3/4" cop. to cop. stop         |                    |                       |      |               |         |  |  |
| 2 3/4" cop. to cop. cpl.g 1 3/4" reused cplg.                |                    |                       |      |               |         |  |  |
| -----  |                    |                       |      |               |         |  |  |
| August 20, 1961 Renewed 3 ft. from house side of curb stop   |                    |                       |      |               |         |  |  |
| 3 ft. of 3/4" copper tubing                                  |                    |                       |      |               |         |  |  |
| -----  |                    |                       |      |               |         |  |  |
| AUG 27 1980 Repaired leak at the meter (cement lining area 0 |                    |                       |      |               |         |  |  |
| 6 inches 3/4" copper; 3/4" sweat fitting; 3/4" tail piece;   |                    |                       |      |               |         |  |  |
| 5/8" x 3/4" lead-cop. adapt. XS;                             |                    |                       |      |               |         |  |  |
| APR 22 1982 --Tilcon renewed service from the curb stop to   |                    |                       |      |               |         |  |  |
| the property line. 7.0 ft.-3/4" copper; stop box; 5/8" x     |                    |                       |      |               |         |  |  |
| 3/4" lead-cop. adapt. XXS;                                   |                    |                       |      |               |         |  |  |
| -----  |                    |                       |      |               |         |  |  |

[illegible]