

APPLICATION No.: 8463

LOCATION: 11 Thatcher

TAP CLEARED

OWNER: _____

31-313

MEASURES: N X Grit 98.4 ft
E X W Line Thatcher 8.9 ft
S X N Line House 5.8 ft

1" Copper Service

4/17/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (Ft) 9.3

Distance curb stop to meter (Ft) 16.4

Distance from curb face to curb stop (ft) 1.5

Depth of service (ft) 3.7

Total length of new pipe installed (ft) 24.7

Curb sop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve furnished : Yes size 1"

DATE

BEF.

AFT.

REMARKS

[illegible]