


APPLICATION No.: 8464TAP CLEARED LOCATION: 15 ThatcherOWNER: Elias M BorgesMEASURES: 1"

N from	Grit	127.5 ft.
E from W line	Thatcher	8.9 ft.
S from N line	House	6.9 ft.

AUG 20 1980 Renewed from 6" outside curbstop to inside  
cellar. 15 ft.-3/4" copper (8 ft. ins.); 3/4" curb stop;  
Caldwell stop box; 5/8" x 3/4" lead-cop. adapt. XS;

1" Copper Service

1/17/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 100

Distance from curb stop to meter (ft) N/A

Distance from main to curb stop (ft) 12

Distance from curb face to curb stop (ft) 2

Depth of service (ft) 4

Total length of new pipe installed (ft) 12

Curb stop replaced: Yes size 1"

Coproration replaced: Yes size 1"

Ball valve replaced: No

## METER HISTORY

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS
5-9-67		5/8	Rook Mag	19769127					

## CHARGE OUTS

