

APPLICATION No.: 8465

LOCATION: 17 Thatcher

TAP CLEARED

OWNER: _____

31-313

MEASURES: N X Grit 157.2 ft
E X W Line Thatcher 8.8 ft
S X N Line House 7.0 ft

1" Copper Service

1/16/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 9.8

Distance from curb stop to meter (ft) 13

Distance from curb face to curb stop (ft) 1.4

Depth of service (ft) 4.1

Total length of new pipe installed (ft) 9.8

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: No size 3/4"

Remarks: 1-3/4" union installed 1LF outside curbstop

DATE

BEF.

AFT.

REMARKS

METER HISTORY

CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

