

APPLICATION No.:

8460

LOCATION:

21 Columbia St.

TAP CLEARED

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES:

Date: 8/13/2019 Contractor: City of New Bedford  
Renewed Curb Stop to Meter  
BVALVE-. 3/4" 90\* Copper Elbow Units 1 UOM Each  
Elbow-3/4 3/4" 90\* Copper Elbow Units 1 UOM Each  
CSVALVE 3/4" Curb Stop Valve-.75 Units 1 UOM Each  
CiCrbBx Cast Iron Curb Stop Boxes Units 1 UOM Each  
Cop-.75 Box of 3/4" Copper Tubing Units 24 UOM Feet

[illegible]

---



APPLICATION No.: 8466

TAP CLEARED 85-36-1522

LOCATION: 21 Columbia St.

OWNER: Arthur A. Cole Et Ux

MEASURES: 5/8" L lead Mar.13,1896  
 N from S line Bay St. 10.7 ft.  
 E from W line Columbia St. 8.2 ft.  
 N from S line house 3.1 ft.

Feb. 3,1964 Renewed from 6" curb stop to 3 ft. inside curb stop  
 3 1/8 ft. 3/4" copper tubing

1-3/4" cop. to cop. stop fig 415

125 compressor: 1/2 hr:

1 sidewalk cut: 5' x 2' Dirt

2 lbs. wiping solder

Abraham

Breton

9/5/85: Renewed from main to a point 5.0 ft.

Stock: 5.0ft. 3/4" copper tubing 1 3/4x5/8 lead to cop

adapt. xs 1 3/4x5/8 Fig.413

=====

=====

Street reconstruction June 23,1997

Renewed from main to prop line

Stock: 16ft 3/4" copper tubing 1-3/4" curb stop

1-caldwell stop box 1-3/4x5/8 lead-cop adapt.xs

1- 3/4 x 5/8 Fig 413 =====

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

9/5/85	TAP	REAMED	972507832
--------	-----	--------	-----------

6/23/97			972600511
---------	--	--	-----------

tap reamed	6/23/97		
------------	---------	--	--

[illegible]

CHARGE OUTS