

8514

APPLICATION No.:

LOCATION: 479 Cottage St

TAP CLEARED

DATE

BEF.

AFT.

REMARKS

OWNER:

31-313

MEASURES:

April 18, 1896

S from Parker St 102.9'

E from W line Cottage St 7.4'

S from S line House 12.7;

1" COPPER SERVICE

3/16/2020: Lead service line replacement program

phase 1, Contractor P. Gioioso & Sons

Type CU, Diameter in 1, Water Pressure 50

Distance from main to curb stop 5.2'

Distance curb stop to meter 26.8'

Distance from curb face to curb stop 2.1'

Depth of service 4.4'

Total length of new pipe installed 32'

Curb stop replaced: YES, Size 1"

Corporation replaced: YES, Size 1"

Ball valve furnished: YES, Size 1"

[illegible]