

APPLICATION No.: 8529

TAP CLEARED

LOCATION: 416 Hillman

OWNER: Geo. Moss

MEASURES:

3/4"

E from

Beech

97.7 ft.

N from S line

Hillman

5.4 ft.

E from W line

House

2.5 ft.

June 2, 1969 Renewed from the main to a point, 6" inside of the curb
stop 8 1/2' - 3/4" copper tubing
3/4" Hays curb stop Fig. 413 cplg. 1" x 3/4"
wipe joint

August 9, 1983 Renewed from 6" inside curb stop to inside
cellar. 12 ft. - 3/4" copper tubing 3/4" sweat cplg.
Work done by alphonse plumber, Edgar reynolds dug,
Service broken by Cable TV inside cellar.

8/25/08 - West End Water Main Rehab Contract # 4 -Perrina Const.
Renewed water service from main to a point 3 ft
3 ft - 1" copper tubing; 1 - 1" corp tap; 1 - 1" x 3/4" reducer
Inspected by Tim Ives, CDM

[illegible]

CHARGE OUTS

[illegible]