

158- APPLICATION No.: 8541 3/4		TAP CLEARED 2236			
LOCATION:	160 Cedar St.	DATE	BEF.	AFT.	REMARKS
OWNER:	I.C. Dade				11/1/896 9042-0061
MEASURES:	3/4" <i>Copper</i>	10/15/90: TAP REAMED			
	E from Cedar				42.1 ft.
	N from S line				7.0 ft.
	W from E line				4.7 ft.
Nov. 16, 1955 Repaired leak at tap.					
1 ft. - 3/4" copper tubing; 1-1" x 3/4" cop to i.f. cplg.					
Tap reamed; 1 wiped joint					
- - -					
Dec. 15, 1969 Renewed from 6" outside curb stop to the property line.					
8 1/2 ft. - 3/4" copper tubing; 1 - 3/4" Hays curb stop;					
2# wiping solder;					
- - -					
10/15/90: Renewed from main to inside cellar (8ft. ins prop line) Stock: 23ft. 3/4" copper tubing					
1- 3/4" curb stop==1-Caldwell stop box 1-3/4x3/4 Fig.413					
Jan. 1, 1991 shut off at curb - water pipes broken in house -					
Jan. 10, 1991 checked - off					
11-4-91 checked Hansen - still off					
11/6/91 meter missing					
12/15/04 - Silva Cont. #4 renewed service with 26 feet copper					

METER HISTORY

CHAR.

[illegible]