

APPLICATION No.: 8546

## TAP CLEARED

LOCATION: 375 Hillman

OWNER: Henry Houtman

MEASURES: 5/8"

E from	Florence	101.3 ft.
S from S line	House	11.4 ft.
W from E line	House	1.4 ft.

Sept. 7, 1976 Renewed from 6" outside curb stop to  
inside cellar.

16 ft. - 3/4" Copper tubing (8 ft. insie)

3/4" Curb Stop Caldwell Stop Box

5/8" x 3/4" lead to copper adaptor XS

2/27/04 Renewed from main to a point 25 ft. Stock: 25 ft.  
3/4" copper tubing; 3/4" x 3/4" cop-cop cplg., comp.; 5/8"  
x 3/4" Fig. 413 Tap reamed

9/23/05 Silva Construction renewed from main to a point 7.0 ft.  
STOCK: 7.0 ft. 3/4" Copper Tubing; 3/4 cop to cop cplg; 3/4"  
Corporation tap. CONTRACTOR TO MAINTAIN CUT.

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

2/27/04		Tap	Reamed
---------	--	-----	--------

[illegible]

## CHARGE OUTS

[illegible]