

APPLICATION No.: 8549

TAP CLEARED *8227-0001*

LOCATION: 109 Dunbar St.

OWNER: Antonio Meirinho Et. Ux

MEASURES: 5/8" H lead May 4, 1896

E from Dartmouth St. 135.0 ft.

S from N line Dunbar St. 8.8 ft.

E from W line house 10.3 ft.

7/7/82: Renewed from the curb stop to the prop. line.
9.0 ft.-3/4" copper; 3/4" curb stop; stop box; 2- 5/8" x
3/4" lead-cop. adapt. XXS;

1/24/91: Renewed from main to a point lft.
Stock: lft. 3/4" copper tubing 1-3/4x5/8 lead to cop
adapt. xxs 1-3/4x5/8 Fig. 413----

8-21-2000 Renewed from main to curb stop, Stock:
22 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop,
1 - Caldwell Stop Box(same), 1 - 5/8" x 3/4" Fig. 413,
Tilcon to maintain cut.

12/5/01 Water in meter pit. Checked by Gil Souto:
Lead line leaking at inside of foundation.
5 ft. punch under brick porch.

5/9/02 Renewed from prop line to inside cellar (5 ft. inside property line). Stock: 8 ft. 3/4" copper; 3/4" x 3/4" cop-cop cplg., comp.

BRADBURY-WARING, INC.

[illegible]

CHARGE OUTS

[illegible]