

APPLICATION No.: 8582

TAP CLEARED

LOCATION: 44 LibertyOWNER: Manuel Vasconcelles

DATE

BEF.

AFT.

REMARKS

1/30/67

Reamed

MEASURES:

5/8"

N from

W from E line

S from N line

Lead

Morgan

Liberty

house

36.9 ft.

7.8 ft.

11.3 ft.

Jan. 24, 1964 Renewed from 2 ft. outside curb stop to property line.

6 ft. - 3/4" Copper tubing 3/4" cop to cop stop
1# wiping solder 3/4" copper cplg.

- - -

Aug. 28, 1959 Renewed from property line to inside cellar.

12 ft. - 3/4" copper tubing

- - -

Jan. 30, 1967 Renewed from main to curb stop

19½ ft. - 3/4" Copper tubing 3/4" cop to cop cplg.

- - -

March 19, 2003: Dug test pit to determine road & pavement condition for CDM.

6/1/05 Renewed from newly installed 8" main to a point 7.0 ft.

STOCK: 7.0 ft. 3/4" Copper Tubing; 3/4 x 3/4 cop to cop cplg. comp.; 3/4" Corporation Tap.

SILVA CONSTRUCTION TO MAINTAIN CUT.

[illegible]

CHARGE OUTS

[illegible]