

APPLICATION No.: 8598 3/4"

TAP CLEARED 

LOCATION: 245 Chestnut St.

OWNER: M.G. Harrington

MEASURES: 3/4"

S from

Merrimac

21.5 ft.

E from W line

Chestnut

6.8 ft.

N from S line

House

3.3 ft.

DATE

BEF.

AFT.

REMARKS

1/17/64

reamed

9/6/73

Reamed

Jan. 17, 1964 Renewed from main to  $\frac{1}{2}$  ft. outside curb stop  
 stop 6 ft. 3/4" copper tubing 3/4" reused cor. coupling  
 2 3/4" copper couplings, A-1525

---

Nov. 7, 1961 Renewed from  $\frac{1}{2}$  ft. outside curb stop to 2  
 ft. inside curb stop  $2\frac{1}{2}$  ft. of 3/4" copper tubing  
 3/4" cop. to cop. stop, fig. 415 R.H. 2- lbs. wiping solder

---

Sept. 6, 1973 Renewed from main to the property line.  
 15 $\frac{1}{2}$  ft. - 3/4" Copper tubing 1" x 3/4" Fig. 413  
 1 wipe joint 3/4" Hays curb stop  
 Caldwell Stop Box

---

10/26/06 Renewed from property line to inside cellar. (12 ft.  
 inside property line) Stock: 12 ft. 3/4" copper tubing; Caldwell  
 stop box; 3/4" x 3/4" cop-cop cplg., comp

-----

11/20/06 Caliacco Corp. renewed from the new main to a point 4'.

## METER HISTORY

## CHARGE OUTS

[illegible]