

APPLICATION No.: 8607 3/4"

TAP CLEARED



LOCATION: 252 Chestnut St.

OWNER: William P. Farrèll

MEASURES: 3/4"

N from

Merrimac

105.0 ft.

W from E line

Chestnut

7.5 ft.

N from S line

House

4.7 ft.

January 28, 1975 Renewed from 1½ ft. outside curb stop to property line.

6 ft. - 3/4" Copper tubing

3/4" Curb Stop

Caldwell Stop Box

1 wipe joint

5/8" lead to copper adaptor

XXS

- - -

5/14/91: Renewed from main to a point lft

Stock: lft. 3/4" copper tubing 1-3/4x3/4 lead to cop

adapt. xs 1-3/4x3/4 Fig. 413=====

11/27/06 Caliacco Corp. renewed from the main to the property line with 26' of 3/4" copper tubing.

4/27/16: Renewal from curb stop to meter, 3/4" meter

JLc Construction contractor: inspector P.Reynolds

DATE

BEF.

AFT.

REMARKS

5/14/91:

9120-1619

TAP REAMED

METER HISTORY

CHARGE OUTS

[illegible]