

APPLICATION No.: 8608 3/4"

TAP CLEARED 

LOCATION: 254 Chestnut St.

OWNER: Bery Whittaker

MEASURES: 3/4"

S from Robeson 142.9 ft.

W from E line Chestnut 6.2 ft.

N from S line House 4.6 ft.

8/12/80: Renewed from 6" outside curbstop to a point
 3.0 ft. inside stop. 3.5 ft.-3/4" copper; 2- 5/8" x 3/4"
 lead-cop. adapt. XXS; 3/4" curb stop; Caldwell stop box;

11/22/06 Caliacco Corp. renewed from the new main to the property
 line with 25' of 3/4" copper tubing.

✓ 5/20/2021 - Water renewal - curb stop to meter
 done by DPI - Rui Martins

Mblank- meter blank 5/8" 1-each, Ball 3/4" ball valve

1-each, 3/4 Propress 90 propress 90 2-each, CSValve

3/4" curb stop valve 1-each, CI-CRB-B cast iron stop

boxes 1-each, Cop-Box of 3/4" copper tubing (3-4)" 60 ft coils

18-each

METER HISTORY

CHARGE OUTS

[illegible]