

APPLICATION No.: 8609 3/4"

TAP CLEARED

LOCATION: 256 Chestnut St.

DATE

BEF.

AFT.

REMARKS

OWNER: Alfred G. Nitehall

9/15/03 830 AM 2003-1203411

MEASURES: 3/4"

S from	Robeson	103.5 ft.
W from E line	Chestnut	6.1 ft.
N from S line	House	4.2 ft.

10/16/03 Tap reamed

Feb. 18, 1957 Renewed from a point $\frac{1}{2}$ ft. outside curb stop to a point 3 ft. inside the curb stop $3\frac{1}{2}$ ft. of 3/4" copper tubing 3/4" copper stop, fig. 415 - R. H. 2 lbs. wiping solder

May 18, 1953 Renewed from main to 1 ft. from main 1 ft of 3/4" copper tubing 1" x 3/4" Cop. to I. fem. cplg., fig. 413 tap reamed 1 wiped joint. 1 lb wiping solder

Nov. 14, 1980: Renewed from inside curb stop to inside of cellar. 18.0 ft.-3/4" copper (12 ft. inside)
Same 3/4" curb stop
1-Caldwell stop box

10/16/03 Renewed from main to curb stop. Stock: 22 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop box; 3/4" x 3/4" Fig. 413 Tap reamed
11/20/06 Caliacco Corp. renewed from the new main to a point 4'.

2005 Mt Pleasant St Water Rehabilitation Program
Contractor renewed main to property line

[illegible]

CHARGE OUTS