

APPLICATION No.: 8629

TAP CLEARED 9040-4179

LOCATION: 109 James

OWNER: Ernest Balbonic

MEASURES: 5/8"

N from	Union	47.7 ft.
E from W line	James	7.0 ft.
S from N line	house	0.6 ft.

Dec. 22, 1976 Renewed from 1/2 ft. outside curb stop to
2 ft. inside curb stop.

2 1/2 ft. - 3/4" Copper tubing 3/4" Curb Stop
Caldwell Stop Box 2 - 5/8" x 3/4" lead connector

12/12/89: Renewed from main to a point 1ft.

Stock: 1ft. 3/4" copper tubing 1-3/4x5/8 lead to
cop adapt. xs 1-3/4x5/8 Fig. 413

10/4/90: Renewed from main to prop line

Stock: 14 ft. 3/4" copper tubing 1-3/4" curb stop

1- Caldwell stop box 1-3/4x5/8 lead to cop adapt. xs
used same Fig. 413

6-15-98 Biszko Cont renewed service from the newly installed 8"
ductile main to a point from the main. Stock supplied by

Contractor: 2 ft - 3/4" Copper tubing, 1 - 3/4" x 3/4" cop to
cop. adapt., 1 - 3/4" Corporation tap, Contractor to maintain cut.

2-10-99 M. Pavao Const. renewed from main to prop. line.

Stock: 13 ft. - 3/4" Copper tubing, 1 - 3/4" Curb Stop

1 - Caldwell Stop Box, 1 - 5/8" x 3/4" lead to cop.

adapt. XS. M. Pavao Const. to maintain cut.

11/3/05 Renewed from prop line to inside cellar (10' ins. prop ln)

Stock: 10' 3/4" copper tubing, 3/4 x 3/4 cop to cop cplg. comp.

DATE

BEF.

AFT.

REMARKS

12/13

8950-1701

12/12/89: TAP REAMED

10/4/90: TAP REAMED

[illegible]

CHARGE OUTS

[illegible]