

APPLICATION No.: 8644 3/4"

TAP CLEARED

LOCATION: 621 Cottage St. Cor. Willow St.

OWNER: Hormidas A. Voghel

MEASURES: 3/4" Copper 06/01/1896
W from Cottage 42.8 ft.
N from S line Willow 9.3 ft.
E from W line House 3.6 ft.

Jan. 22, 1965 Renewed service from 6" outside curb stop to
property line 6 1/2 ft. 3/4" copper tubing
3/4" copl to c p. stop, fig. 415 2 lbs. wiping solder
1 Caldwell stop box, complete - long

May 4, 1982: Renewed by Tilcon from main to the curb stop.
11.0 ft. - 3/4" copper; curb stop; stop box; 5/8" x 3/4"
Fig. 413;

1/21/09 - City crew renewed service from 5 ft inside curb stop to
a point 3 ft
3 ft - 3/4" copper tubing; 1 - 5/8" x 3/4" lead to cop adapt. xxs
1 - 3/4" x 3/4" cop to cplg. comp. Foreman: Frank Bento

DATE

BEF.

AFT.

REMARKS

1/21/09

11:00

2009-0401653

METER HISTORY

[illegible]

CHARGE OUTS