

8681

✓

343 No. Front

Michal Rurowski

5/8"

N from	Nye	72.4
E from W line	Front	9.0
N from S line	House	1.0

October 14, 1953 Renewed from tap to 1 ft. inside curb stop  
9 ft. of 3/4" copper tubing type K, soft. 1 cop. to d.f. cplg.  
1 3/4" copper stop

December 11, 1961 Renewed from 1 ft. inside curb stop to a point 6 ft. inside curb stop.  
5 ft. of 3/4" copper tubing type K, soft 1 lb. wiping solder  
1 3/4" copper cplg. A-1552

11/2/78: Franklin Const. renewed service from the main to the property line. 19 ft.-3/4" copper; 5/8" x 3/4" Fig. 413; 3/4" curb stop; Caldwell stop box;

8/30/93: Renewed from main to prop line lft ins.prop line  
Stock: 19ft 3/4" copper tubing 1-3/4" curb stop  
1-Caldwell stop box 1-3/4x3/4 cop-cop cplg.comp

same Fig 413 NOTE: copper-copper was installed 1ft ins.prop line  
owner must have renewed from this point to ins.cellar  
there was a 4ft piece of lead in sidewalk with two wipe joint  
one 1ft ins.prop line & 1 6ft ins.curb stop

BEF.

AFT.

REMARKS

10-14-53

Reamed

8-30-93

9336 01349

8/30/93: tap reamed

## METER HISTORY

[illegible]

## CHARGE OUTS