

APPLICATION No.: 8709

LOCATION: 6 Thompson St

## TAP CLEARED

OWNER:

31-313

MEASURES: W X Purchase St 86.0 ft  
N X S Line Thompson St 7.4 ft  
E X W Line House 3.4 ft

1" Copper Service

11/6/2018 Lead Service Replacement Program

Phase 1, Contractor P Gioioso &amp; Son

Type CU, Diameter 1in, Water pressure 90

Distance from main to curb stop (ft) 8.4

Distance curb stop to meter (ft) 12

Distance from curb face to curb stop (ft) 1.6

Depth of service (ft) 4

Total length of new pipe installed (ft) 8.4

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: no size 3/4"

Remarks: 1-3/4" union installed 1lf outside curb stop

Service saddle with 1" corp installed at 6" water main

DATE

BEF.

AFT.

REMARKS

# METER HISTORY

## CHARGE OUTS

DATE	SET OUT	SIZE	MAKE	NUMBER	READING	TEST			REMARKS

