

APPLICATION No.: 8738

TAP CLEARED ✓

LOCATION: 94 Pierce

OWNER: Herve Berbue

MEASURES:

5/8"

N from

Elm

215.7 ft.

W from E line

Pierce

6.0 ft.

S from N line

House

3.1 ft.

March 17, 1964 Renewed from $\frac{1}{2}$ ft. outside curb stop to property line
6 $\frac{1}{2}$ ft. 3/4" copper tubing 2 lbs. wiping solder
1 3/4" cop. to cop. stop

June 20, 1996: Renewed from $\frac{1}{2}$ ' outside curb stop to ins. cellar
6 ft ins. prop line
Stock: 14ft 3/4" copper tubing 1-3/4" curb stop
1- Caldwell stop box 1-3/4x5/8 lead-cop adapt.xxs
=====

6/17/05 Renewed from newly installed 8" main to curb stop: Stock"
25.0 ft. 3/4" copper tubing; 3/4" curb stop; Caldwell stop box;
3/4" cop-cop cplg., comp; 3/4" Corp tap

DATE

BEF.

AFT.

REMARKS

6/29/96

962505631

[illegible]

CHARGE OUTS

[illegible]