

APPLICATION No.: 8807

TAP CLEARED

8646-2915

LOCATION: 101 Rockland St.

OWNER: Henry Camillo

MEASURES:  $\frac{1}{2}$ " H lead Sept. 28, 1896

W from Crapo St. 71.9 ft.

S from N line Rockland St. 7.0 ft.

E from W line house 5.3 ft.

11/14/86: Renewed from  $\frac{1}{2}$ ' outside curb stop to prop line.Stock: 5.6ft.  $\frac{3}{4}$ " copper tubing 1 -  $\frac{3}{4}$ " curb stop1 - Caldwell stop box 2- $\frac{3}{4}$ x $\frac{5}{8}$  lead to cop adapt. xs.

=====

July 7, 1995: Cement lining Cont. #6

Biszko Cont. renewed service from main to a point 1.6ft in front

of main Cont. supplied all stock &amp; will maintain trench

1.6ft  $\frac{3}{4}$ " copper tubing 1- $\frac{3}{4}$ x $\frac{5}{8}$  lead-cop adapt. xs1-  $\frac{3}{4}$ " corporation tap 1-8"x $\frac{3}{4}$ " service saddle

NOTE: WHILE REAMED TAP BLEW OUT OFF THE MAIN

F BENTO

August 1, 1995:

Gas Co. broke service whil installing new gas main

Renewed service just where it was broken

Installed a  $\frac{3}{4}$ " curb stop buried at a point 6.8ft S x curb stopStock: 3ft  $\frac{3}{4}$ " copper tubing 1- $\frac{3}{4}$ " curb stop2-  $\frac{3}{4}$ x $\frac{5}{8}$  lead-cop adapt. xs

by F Bento

## METER HISTORY

[illegible]

## CHARGE OUTS



APPLICATION No.: 8807

TAP CLEARED

LOCATION: 101 Rockland St

OWNER: Henry Camillo

MEASURES: 1/2" H lead Sept 28, 1896

W from	CRAPO ST	71.9ft
--------	----------	--------

W from E line    ROCKLAND ST    7.0

E from W line HOUSE 5.3

July 1996: Ch.90 reconstruction

Todesca Cont. renewed service from main to curb stop

Cont. supplied all stock & will maintain trench.

21ft 3/4" copper tubing 1-3/4" curb stop

1- Caldwell stop box 1-3/4x5/8 Fig 413

NOTE: NO INSPECTION W/D F Bento

3/20/07 Scott Franklin Cont. renewed from curb stop to cellar.

Stock: 10 ft. 3/4" copper tubing

— — — — —

## METER HISTORY

[illegible]

## CHARGE OUTS