

APPLICATION No.: 8818

TAP, CLEARED

LOCATION: 29 Nye

OWNER: Edward E Turcotte

(INACTIVE SER)

MEASURES: 5/8"

E from	Front	156.0 ft.
S from N line	Nye	8.4 ft.
W from E line	House	7.7 ft.

December 21, 1970 Renewed main to 1 ft. north from main.
1 ft. 3/4" copper tubing 1 3/4" x 3/4" Hays

September 26, 1955 Renewed 6 ft. inside curb stop.
6 ft. of 3/4" copper tubing type K soft. #2 wiping solder

October 8, 1965 Renewed service from 1/2 ft. outside curb stop
to property line.
9 1/2 ft. 3/4" copper tubing 2 lbs. wiping solder
1 3/4" cop. to cop. stop

10/3/78 Franklin Const. renewed service from the main to the prop.
line. 32 ft.-3/4" copper; 3/4" curb stop; Caldwell stop box; 5/8" x
3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS

DATE

BEF.

AFT.

REMARKS

[illegible]

CHARGE OUTS

[illegible]