

APPLICATION No.: 8819

LOCATION: 24 Crapo St

TAP CLEARED

OWNER:

31-313

1/12/98 Ream

MEASURES:

Oct. 15, 1896

N X Fair St 3.0 ft

W X E line Crapo St 7.0 ft

S X S line main house 6.6 ft

1" Copper service

9/4/2018 Lead service line replacement program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter (in) 1, Water pressure 100

Distance main to curb stop (ft) 21

Distance curb stop to meter (ft) 21

Distance curb face to curb stop (ft) 2

Depth of service (ft) 4.5

Total length of new pipe installed (ft) 42

Curb stop replaced: yes size 1"

Corporation replaced: yes size 1"

Ball valve replaced: yes size 1"

[illegible]