

APPLICATION No.: 8820

TAP CLEARED

LOCATION: 219 Rivet St

OWNER:

31-313

MEASURES: 1" Copper Service
12/06/2018 Lead Service Line Replacement Program
Phase 1, Contractor P Gioioso & Son
Type CU, Diameter 1in, Water pressure 95
Distance from curb stop to main (ft) 27
Distance from curb stop to meter (ft) N/A
Distance from curb face to curb stop (ft) 1.5
Depth of service (ft) 4
Total length of new pipe installed (ft) 27
Curb stop replaced : Yes size 1"
Corporation replaced: Yes size 1"
Ball valve replaced: NO

DATE

BEF.

AFT.

REMARKS

[illegible]

APPLICATION No.: 8820

TAP CLEARED

LOCATION: 219 Rivet St.

OWNER: Antonio M. Felipe

MEASURES:

3 1/4"	H lead	Oct. 10, 1896
W from	Hall St.	12.8 ft.
S from N line	Rivet St.	8.9 ft.
W from E line	house	11.6 ft.

July 20, 1965 Renewed service from 4 ft. inside curb stop to meter inside cellar.

13 ft. of 3/4" copper tubing 1 3/4" copper coupling A-1525

May 23, 1957 Renewed from a point $\frac{1}{2}$ ft. outside curb stop to a point 3 ft. inside curb stop.

3 1/2 ft. of 3/4" copper tubing 1 3/4" copperstop
2 lbs. wiping solder

[illegible]