

8880

373 South Second st

TAP CLEARED

DATE _____

BEF.

AFT.

REMARKS

OWNER:

31-313

Nov. 25, 1896

S X South St	267.4 ft
--------------	----------

E X W Line Second St 7.0 ft

S X N Line House	11.1 ft
------------------	---------

1" Copper Service

05/15/2019 Lead Service Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 9

Distance curb stop to meter (ft) 20

Distance from curb face to curb stop (ft) 2.5

Depth of service (ft) 4

Total length of new pipe installed (ft) 29

Curb stop replaced: Yes size 1"

Corporation replaced: Yes size 1"

Ball valve replaced: Yes size 1"

[illegible]