

APPLICATION No.: 8883

LOCATION: 1 Warwick St (Rear)

TAP CLEARED

OWNER: \_\_\_\_\_

31-313

MEASURES: December 4, 1896

N X Thompson St 93.7 ft

W X E Warwick St 6.6 ft

N X S House 2.8 ft

1" Copper Service 10/24/2018

Lead Service Line Replacement Program

Phase 1, Contractor P Gioioso & Son

Type CU, Diameter 1in, Water pressure 100

Distance from main to curb stop (ft) 21

Distance curb stop to meter (ft) 85

Distance from curb face to curb stop (ft) 2.3

Depth of service (ft) 4

Total length of new pipe installed (ft) 85

Curb stop replaced: No size 3/4"

Corporation replaced: No size 3/4"

Ball valve replaced: Yes size 1"

Remarks: 1-3/4 union installed 1LF outside curb stop

DATE

BEF.

AFT.

REMARKS

3/11/94

[illegible]