

APPLICATION No.: 8896

TAP CLEARED

LOCATION: 141-43 Clancy N.W. Cor. 141-3 Sycamore

OWNER: Manl. Dupont

MEASURES: ~~5/8~~ 3/4 Copper

W from	Chancery	8.9 ft.
S from N line	Sycamore	8.9 ft.
E from E line	House	28.7 ft.

August 24, 1968 Renewed service from $\frac{1}{2}$ ft. outside curb stop to 4 ft.
inside the curb stop.
4 $\frac{1}{2}$ ft. of 3/4" copper tubing 1 3/4" cop. to cop. stop
2 lb. wiping solder

Aug 11, 1995:

Renewed from main to ins.cellar (9ft ins.prop line)
Stock: 39 ft 3/4" copper tubing 1-3/4" curb stop
1- Caldwell stop box 1-3/4x5/8 Fig 413

9/1/04 Silva Construction renewed from main to a point 5.5 ft.

Stock: 5.5' - 3/4" Copper tubing
3.4 x 3/4 cop to cop cplg., comp.
3/4" Corporation tap

DATE	BEF.	AFT.	REMARKS
------	------	------	---------

		8-11-95	953206520
8/11/95:	tap	reamed	clean Elect.

[illegible]

CHARGE OUTS

[illegible]