

APPLICATION No.: 8909 3/4"

TAP CLEARED



LOCATION: 390 Cedar St.

OWNER: William &amp; Cecelia Hickey

DATE

BEF.

AFT.

REMARKS

6/9/76

Reamed

MEASURES: 3/4"

S from Trinity

98.0 ft.

W from E line Cedar

7.3 ft.

S from House

9.0 ft.

Nov. 7, 1953 3/4" L.L. laid 1896 No repairs

Dec. 10, 1974 Renewed from 1/2 ft. outside curb stop to  
3 ft. inside curb stop.3 1/2 ft. - 3/4" Copper tubing 3/4" curb stop  
2 wipe joints Caldwell Stop Box

- - -

June 9, 1976 Renewed from the main to 2 ft. in front  
of the main.

2 ft. - 3/4" Copper tubing 1" x 3/4" Fig. 413

5/8" x 3/4" lead to copper adaptor XXS

- - -

APR 30 1982 --Tilcon renewed service from the main to the  
property line. 27.0 ft. - 3/4" copper; 3/4" curb stop; stop  
box; 1" x 3/4" Fig. 413; 5/8" x 3/4" lead-cop. adapt. XXS;



## METER HISTORY

[illegible]

## CHARGE OUTS