

APPLICATION No.: 8918

TAP CLEARED 83330001

LOCATION: 8-10 Rounds

OWNER: J.S. Macomber

6/16/99

DATE

BEF.

AFT.

REMARKS

8-15-83

Tap reamed

MEASURES: 5/8"

S from

Kempton

71.4 ft.

W from E line

Rounds

6.1 ft.

N from S line

House

7.7 ft.

-----  
 October 18, 1965 Renewed service from  $\frac{1}{2}$  ft. outside the curb stop to property line.

8 $\frac{1}{2}$  ft. of 3/4" copper tubing 1 3/4" copl to cop. stop  
 2 lbs. wiping solder

-----  
 December 5, 1972 Renewed from property line to inside the cellar.

15 ft. of 3/4" copper tubing 1 wipe joint  
 1 Caldwell stop box,

-----  
 Aug. 15, 1983 Renewed from main to 2 ft. front of main.

2 ft.-3/4" copper tubing 1-5/8" x 3/4" Fig. 413  
 1-5/8" x 3/4" lead-cop. adapt. XXS

-----  
 8/28/94: Biszko Cont. renewed from newly installed 8" ductile main on Rounds St. to property line All stock supplied by contractor Stock: 23ft 3/4" copper tubing 1-3/4" curb stop 1-Caldwell stop box 1-3/4x3/4 cop-cop cplg.comp.  
 1-3/4" corporation tap Ins. F Bento

[illegible]

## CHARGE OUTS