

APPLICATION No.: 8948 3/4"

TAP CLEARED ✓

LOCATION: 213 Chestnut St.

OWNER: William E. Penny

DATE

BEF.

AFT.

REMARKS

9/8/72

reamed

MEASURES: 3/4"

S from	Locust -	59.2 ft.
E from W line	Chestnut	7.0 ft.
S from N line	House	7.0 ft.

Feb 5, 1953 Renewed from curb stop to property line
8 ft. of 3/4" Copper tubing

- - -

Sept. 8, 1972 Renewed from the main to the curb stop.
7 ft. - 3/4" Copper tubing 1-3/4" Hays curb stop
1 - 1" x 3/4" Hays Fig. 141

Sept. 22, 1977 Renewed from curb stop to inside cellar
with 3/4" Copper tubing.

C. Franklin installed, supplied, dug, backfilled & will
maintain trench.

11/8/06 Caliacco Corp. renewed from the new main to a point 4 ft.

METER HISTORY

CHARGE OUTS

[illegible]