


APPLICATION No.: 8950TAP CLEARED LOCATION: 58 Locust S.S. E. of CottageDATE BEF. AFT. 12/21 REMARKSOWNER: Luella M. Acheson12/21/90:9051-2830MEASURES: 3/4"

TAP REAMED

WILL MARK
ELEC

E from	Cottage	87.2 ft.
N from S line	Locust	6.7 ft.
W from E line	house	10.3 ft.

12/21/90: Renewed from main to prop line

Stock: 14ft. 3/4" copper tubing 1-3/4" curb stop

1- Caldwell stop box 1-3/4x5/8 lead to cop adapt. xxs

1- 3/4x3/4 Fig.413

=====

1-19-99 Checked per meter room: unable to locate leak, lead
ball too close to the foundation (water in the pit)

10/23/18 renew curbstop to meter

17 ft 3/4" copper tubing

1 ft cast iron curb stop boxes

1 ft 3/4" ball valve

1 ft 3/4"x1/2" brass bushing

2 ft 3/4" 90° threaded copper

worker: Manny Washburn - dpi

[illegible]

CHARGE OUTS

[illegible]