

APPLICATION No.: ~~8986~~ 3/4"

TAP CLEARED

LOCATION: 150 Cottage St.

OWNER: Samuel Lubin

JOSEPH SILVA
C/O STEVE SILVA

MEASURES:

3/4"

N from

Arnold

210.0 ft.

W from E line

Cottage

7.0 ft.

S from N line

House

11.6 ft.

Dec. 14, 1962 Renewed from 1/2 ft. outside curb stop
to a point 6 ft. inside curb stop.
6 1/2 ft. - 3/4" Copper tubing 3/4" cop to cop stop, fig.
415
2# wiping solder

- - -

Jan. 31, 1974 Rewiped joint at property line.
Renewed from property line to a point 3 1/2 ft. inside.
3 1/2 ft. - 3/4" Copper tubing 3/4" copper cplg;
3/4" lead to copper adaptor

- - -

10/9/79 Notified ownerto repair leak from prop. to meter:
9/14/79 sent letter
10/9/79 shut off for Duff to repair
10/18/79 Deadline to repair leak

On 10/9/79 Duff Plumb repaired from property line to patch
hole was backfilled when Wilkinson arrived.

12/4/97 MONTEIRO - RUBBER + CLAMP 1 1/2. NEAR METER.
18 FT. PATCH

[illegible]