APPLICATION No.: 9040	TAP CLEARED				
LOCATION: 277 Palmer	DATE	BEF.	AFT.	REMARKS	
OWNER: Susan J. Mandly					
MEASURES: 3/4" S from Kempton 279.5 ft. E from W line Palmer 6.9 ft. S from N line House 1.8 ft. Aug. 13, 1948 Replaced lead with 3/4" copper from the					
tap to line. 1 - 3/4" ips x 3/4" cop cplg. 1 - 3/4" cop. stop 13 ft 3/4" Copper tubing		7-			
June 26, 1975 Repaired lead on wipe joint at the prop. line - caused while pumping out service for poor pressure. 1 - 3/4" x 5/8" lead to copper adaptor XXS Buffalo stop Box					
9/22/08 west end water main rehab contract #4 perrina constr renewed service from main to prop line stock 14 ft 1 copper tubing 1-1 corp tap1-1 curb stop 1-1 x 3/4 reducer insp T IVes cdm					
1/24/18 renew curbstop to meter 18 ft 3/4" copper tubbing 1 ft cast iron curb stop boxes 1 ft 3/4" ball valve 1 ft 3/4" x1/2" brass bushing 1 ft 3/4" 90% threaded copper					
worker: DPI Manny Washburn					

METER HISTORY								CHARGE OUTS	
DATE	SET	SIZE	MAKE	NUMBER	READING		TEST	REMARKS	
9-15-48		3/4	Empire A X	1738902					
			k						
						70.20			