

APPLICATION No.: 9060

TAP CLEARED

LOCATION: 214 Sawyer

OWNER: A.H. Loiselle

MEASURES: 5/8"

01-01-1897

E from

Front

103.0 ft.

N from S line

Sawyer

~~8.9 ft.~~ now 3.9 ft.

E from W line

House

1.6 ft.

10/25/78: Franklin Const. renewed service from the main to the property line. 19 ft. - 3/4" copper; 5/8" x 3/4" Fig. 413; 3/4" curb stop; Caldwell stop box; 5/8" x 3/4" lead-cop. adapt. XXS

August 13, 1992 Renewed service from curb stop to a point 2 ft. N x curb stop.

2 ft. - 3/4" copper tubing - by Cont.

1 - 3/4" x 3/4" cop to cop cplg., comp. - by City

Contractor crimped & cut, in the way of work. reconnected with above.

6/11/09 - PA Landers moved curb stop back 5 ft - for street widening

5 ft - 3/4" copper tubing; 1 - 3/4" curb stop; 1 Caldwell stop box

1 - 3/4" x 3/4" cop to cop cplg comp

Inspected by Manny Rose

[illegible]

CHARGE OUTS

[illegible]