

APPLICATION No.: 9069

TAP CLEARED ✓

LOCATION: 180 Sawyer

OWNER: Arthur Aguiar

MEASURES: 5/8"

W from	Bell. Ave.	77.7 ft.
N from S line	Sawyer	8.0 ft. 4.0 ft.
E from W line	House	14.4 ft. moved 6/3/09

September 8, 1950 New from curb stop to inside cellar.
15 ft. of 3/4" copper tubing
Stock furnished and installed by owner's plumber.

10/25/78: Franklin Const. renewed service from main to
prop. line. 19 ft. - 3/4" copper; 5/8" x 3/4" Fig. 413;
curb stop; Caldwell stop box; 5/8" x 3/4" lead-cop. adapt. XXS
6/3/09 PA Landers moved curb stop back 4 ft for street widening
Stock: 4 ft - 3/4" copper; 1 - 3/4" curb stop; 1 - caldwell stop box;
1 - 3/4"x3/4" cop to cop cplg comp Inspected by: Manny Rose

DATE

BEF.

AFT.

REMARKS

refused

[illegible]

CHARGE OUTS

[illegible]